

SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100115	
Project Name	Commissary - Rehab Cold Storage	
	Existing coolers and freezers have exce	
Project Scope	\$150k/yr. to maintain. This project will pro- existing equipment and installation of new and operations of the facility. Key goals of efficiency, decreased load-in times to take pallet load and reduced ongo	units as determined by programming f the project include increased energy e deliveries into cooled spaces by the
Project Phase	D2 -Concept	
Current Project Coordinator	Michael Lotito	
Consultants	Dwyer Architectural LLC	
Contractors	<u> </u>	
Project Update	 Design funding received on March 1 Anticipate design completion by Sel December 2017 and construction complete 	otember/October 2017, bidding in
	Project Start Date	03/11/2016
	Project Finish Date	11/27/2019
	Planning Start Date	03/11/2016
	Planning Finish Date	04/25/2016
Project Schedule	Design Start Date	06/06/2017
	Design Finish Date	11/22/2017
	Construction Start Date*	04/18/2018
	Construction Finish Date*	11/27/2019
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	
		AF05 F00
Project Costs	Projected Budget	\$565,500
	Projected Costs Projected Budget Variance	\$ 14,839 \$550,661
	Frojected budget variance	φυυυ,ου ι