

SUNY Oswego Facilities Services Monthly Project Update

May, 2018

Project #	100115	
Project Name	Commissary - Rehab Cold Storage	
Project Scope	Existing coolers and freezers have exceeded their useful life and cost about \$150k/yr to maintain. This project will provide for the removal and abatement of existing equipment and installation of new units as determined by programming and operations of the facility. Key goals of the project include increased energy efficiency, decreased load-in times to take deliveries into cooled spaces by the pallet-load and reduced ongoing maintenance costs.	
Project Phase	D3 - Schematic	
Current Project Coordinator	Michael Lotito	
Consultants	Dwyer Architectural LLC	Erdman Anthony Consulting Engineers
Contractors		
Project Update	 Pre-Bid drawings received 12/20/2017. 75% of review comments submitted to design team on 12/27/2017. Awaiting revised schedule, cost estimate and final documents; will update anticipated design & construction completion dates in January, 2018. 	
	Project Start Date Project Finish Date Planning Start Date Planning Finish Date	01/01/2020 03/11/2016 04/25/2016
Project Schedule	Design Start Date Design Finish Date	
	Construction Start Date*	07/03/2018
	Construction Finish Date* Equipment Start Date	01/01/2020
*Construction Dates Include Warranty Period	Equipment Finish Date	
Project Costs	Projected Budget	
	Projected Costs	The state of the s
	Projected Budget Variance	\$468,653