



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100119
Project Name	Culkin Hall: Elevator Upgrades

Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.
---------------	--

Project Phase	D2 -Concept
---------------	-------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	May 10, 2017 (M. Lotito) 1. SUCF No. /Funding for design received. 2. DES to Dwyer to complete a schematic design in advance of a larger project has been submitted. 3. Need RFQ for remaining design.
----------------	---

Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	10/01/2019
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	07/07/2017
	Design Finish Date	10/12/2017
	Construction Start Date*	11/28/2017
	Construction Finish Date*	10/01/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$754,904
	Projected Costs	\$ 14,138
	Projected Budget Variance	\$740,766