



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

| | |
|--------------|----------------------------|
| Project # | 100122 |
| Project Name | Campuswide Lactation Rooms |

| | |
|---------------|---|
| Project Scope | Design and construct lactation rooms in all academic and residential buildings on campus. |
|---------------|---|

| | |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

| | |
|-----------------------------|-------------|
| Current Project Coordinator | Linda Paris |
|-----------------------------|-------------|

| | | |
|-------------|-------------------------|--|
| Consultants | Dwyer Architectural LLC | |
| Contractors | | |

| | |
|----------------|---|
| Project Update | Work on priority one and two rooms is complete. Finally, payment to M&O should be made by mid-June. Waiting on M. Dixon for final documentation prior to completing journal transfer. |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 01/26/2016 |
| | Project Finish Date | 03/12/2018 |
| | Planning Start Date | 01/26/2016 |
| | Planning Finish Date | 05/16/2016 |
| | Design Start Date | 10/18/2016 |
| | Design Finish Date | 12/26/2016 |
| | Construction Start Date* | 08/01/2016 |
| | Construction Finish Date* | 03/12/2018 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|----------|
| Project Costs | Projected Budget | \$66,400 |
| | Projected Costs | \$18,582 |
| | Projected Budget Variance | \$47,818 |