



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100139
Project Name	Sheldon Hall Room 101 Improvements

Project Scope	New furniture, new carpet, patch and paint.
---------------	---

Project Phase	P1 - Planning
---------------	---------------

Current Project Coordinator	Jason Mirisolloff
-----------------------------	-------------------

Consultants		
Contractors		

Project Update	Furniture is installed and occupants are in the space. Punch list competed and signed. Customer review is completed and signed (in mail to me).
----------------	---

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	04/03/2018
	Planning Start Date	11/16/2016
	Planning Finish Date	12/29/2016
	Design Start Date	01/25/2017
	Design Finish Date	03/10/2017
	Construction Start Date*	03/20/2017
	Construction Finish Date*	05/16/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$0
	Projected Costs	\$0
	Projected Budget Variance	\$0