



SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100143
Project Name	Pedestrian Pathway Lighting Improvements

Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>May 10, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Phase-1 funding received from SUCF. 2. DES to OB&G submitted for Phase-1 design \$19,900. Will address the immediate area of concern near the Village & West Campus. 3. Remaining work to be designed/constructed under separate procurement but in line with the campus standard for overall continuity.
----------------	--

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	08/23/2019
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	05/30/2017
	Design Finish Date	10/17/2017
	Construction Start Date*	10/27/2017
	Construction Finish Date*	08/23/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$810,000
	Projected Costs	\$ 19,900
	Projected Budget Variance	\$790,100