

SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	100144	
Project Name	MCC Arena Ice Compressor Replacement Design	
Project Scope	The Arena Ice Compressors provide the chilled glycol to freeze the skating surface and are in need of replacement. New compressor/chiller system(s) will be designed, specified and installed to achieve the performance outlined by the hockey program and to reduce maintenance/operating costs over their life cycle.	
Project Phase	D2 -Concept	t
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors		
	In 10 0017 (11 1 1/1)	
Project Update	May 10, 2017 (M. Lotito) 1. Draft RFQ for design services started. I upon project approval. 2. Follow up w/ John Inman at SUCF com Fund number/funding request. 3. Schedule managed by Mary DePentu.	·
	Project Start Date	11/29/2019
	Project Finish Date	02/05/2024
Project Schedule	Planning Start Date	11/29/2019
	Planning Finish Date	01/13/2020
	Design Start Date	08/28/2020
	Design Finish Date	11/05/2021
	Construction Start Date*	01/10/2022
	Construction Finish Date*	02/05/2024
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	
Project Costs	Projected Budget	\$545,500
	Projected Costs	\$ 0
	Projected Budget Variance	\$545,500