

SUNY Oswego Facilities Services Monthly Project Update

May, 2018

Project #	100144	
Project Name	MCC Arena Ice Compressor Replacement	
Project Scope	The Arena Ice Compressors provide the chilled and are in need of replacement. New com designed, specified and installed to achieve hockey program and to reduce maintenance/o	pressor/chiller system(s) will be the performance outlined by the
Project Phase	D2 -Concept	
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors		
Project Update	1. Schematic design received from Wendel Ass \$1.2M option.	ociates; proceeding with design
	2. Anticipate design completion by June 2018; c	construction complete by July 201
		construction complete by July 201 01/18/2017
	2. Anticipate design completion by June 2018; o	
	2. Anticipate design completion by June 2018; o Project Start Date	01/18/2017
	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date	01/18/2017 09/14/2020
Project Schedule	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017
Project Schedule	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018
Project Schedule	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date*	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018 01/21/2019
Project Schedule	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date*	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018
	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018 01/21/2019
Project Schedule *Construction Dates Include Warranty Period	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date*	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018 01/21/2019
·	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date Equipment Finish Date	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018 01/21/2019 09/14/2020
	2. Anticipate design completion by June 2018; or Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	01/18/2017 09/14/2020 01/18/2017 03/02/2017 12/12/2017 08/31/2018 01/21/2019