



SUNY Oswego Facilities Services Monthly Project Update

May, 2018

Project #	100181	
Project Name	Tyler Hall - Phase II - Surge Space	
Project Scope		
Project Phase		
Current Project Coordinator	Amy Enwright	
Consultants		
Contractors		
Project Update	<p>5.21.18 (Amy Enwright)</p> <p>1. Mahar Art Gallery / Theatre Storage Contract Awarded and kick-off meeting occurred</p> <p>2. Surge of 40-41 and back hallway completed</p> <p>3. Coordination of Surge for 34, 36, 37, and 38 occurring to allow for continued abatement and construction</p>	
Project Schedule	Project Start Date	11/06/2017
	Project Finish Date	03/02/2021
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$501,500
	Projected Costs	\$304,132
	Projected Budget Variance	\$197,368