



# SUNY Oswego Facilities Services Monthly Project Update

May, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>May 10, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. Schematic design review complete; alternate floor plan submitted for review to Campus Life. Awaiting approval.</li> <li>2. Anticipate design completion by August 2017; Construction complete by March 2018.</li> <li>3. eBuilder Schedule is not functional; needs template re-loaded. Currently managed by Allen Bradberry.</li> </ol>
----------------	--

Project Schedule	Project Start Date	01/28/2013
	Project Finish Date	09/06/2019
	Planning Start Date	01/28/2013
	Planning Finish Date	01/13/2015
	Design Start Date	03/01/2017
	Design Finish Date	11/14/2017
	Construction Start Date*	11/30/2017
	Construction Finish Date*	09/06/2019
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$1,481,000
	Projected Costs	\$ 198,634
	Projected Budget Variance	\$1,282,366