



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

November, 2016

Project #	100022
Project Name	Rich Hall Roof Replacement

Project Scope	
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	
-------------	--

Contractors	
-------------	--

Project Update	
----------------	--

Project Schedule	Project Start Date	05/18/2015
	Project Finish Date	06/27/2017
	Planning Start Date	05/18/2015
	Planning Finish Date	07/02/2015
	Design Start Date	02/15/2016
	Design Finish Date	04/24/2017
	Construction Start Date*	05/18/2015
	Construction Finish Date*	07/12/2016
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 822,400
	Projected Costs	\$ 606,546
	Projected Budget Variance	\$ 215,854