



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

November, 2016

Project #	100036
Project Name	Signage ADA - Interior Signage

Project Scope	Construct and install ADA compliant signage in the following buildings; Commissary, Cooper Dining Hall, Lee Hall, Littlepage Dining Hall, Maintenance Building, Marano Campus Center, Mary Walker Health Center, Pathfinder Dining Hall, Service Building, and Wilber Hall.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants		
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Project is in beneficial occupancy. LEED certificates frames still need to be installed in Shineman and Rice Creek. WO was submitted for frame hanging on 10/19/16.
----------------	---

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	02/27/2018
	Planning Start Date	12/09/2013
	Planning Finish Date	12/24/2013
	Design Start Date	03/21/2014
	Design Finish Date	09/03/2014
	Construction Start Date*	04/06/2016
	Construction Finish Date*	02/27/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 210,800
	Projected Costs	\$ 183,831
	Projected Budget Variance	\$ 26,969