



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

November, 2016

Project #	100058
Project Name	FFE Study Laker Hall/Athletics

Project Scope	
---------------	--

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	
-------------	--

Contractors	
-------------	--

Project Update	
----------------	--

Project Schedule	Project Start Date	05/18/2015
	Project Finish Date	07/23/2019
	Planning Start Date	05/18/2015
	Planning Finish Date	06/30/2015
	Design Start Date	02/15/2016
	Design Finish Date	04/24/2017
	Construction Start Date*	06/27/2017
	Construction Finish Date*	07/23/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 105,000
	Projected Costs	\$ 88,797
	Projected Budget Variance	\$ 16,203