



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

November, 2017

Project #	100073	
Project Name	Repair and Replace Vehicular and Pedestrian Surfaces	
Project Scope	<p>The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104.</p>	
Project Phase	C4 - Substantially Complete / Punchlist	
Current Project Coordinator	Larry Gettino	
Consultants	Foit Albert Associates	
Contractors	E-Z Paving Sealcoat Co LLC	
Project Update	<p>Project has been completed.</p> <p>11/14/17 LJJ</p>	
Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	11/03/2017
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/25/2015
	Construction Start Date*	04/01/2016
	Construction Finish Date*	08/25/2017
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$3,149,551
	Projected Costs	\$2,721,925
	Projected Budget Variance	\$427,626