



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

# SUNY Oswego Facilities Services Monthly Project Update

November, 2016

Project #	100092
Project Name	Hewitt Union - Rehab Rooms 232 & 233 for Aux. Services

Project Scope	<p style="text-align: center;">This work will include the following:</p> <ul style="list-style-type: none"> <li>Replace carpet with new carpet tiles</li> <li>Remove wall coverings, patch / paint walls</li> <li>Add a decorative chair rail to the room for wall protection, as well as, the Walker Display Hanging System for exhibiting art work</li> <li>Replace existing ceiling and lights with a new 2' x 2' drop ceiling and new LED dual control light fixtures.</li> <li>Mechanical and life safety systems will be modify to work within the new features of the room</li> <li>Remove existing wall divider</li> <li>The existing closet will remain</li> <li>Relocate existing electrical and data as needed</li> <li>Project Alternates</li> <li>-Place directional can fixtures around the perimeter of the room to highlight the displayed artwork</li> <li>-Digital Display</li> </ul>
---------------	---

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants		
Contractors		

Project Update	10-10-16 - design to be complete by 10-31-16 with campus provided working documents
----------------	---

Project Schedule	Project Start Date	03/24/2015
	Project Finish Date	09/07/2020
	Planning Start Date	03/24/2015
	Planning Finish Date	09/07/2020
	Design Start Date	03/24/2015
	Design Finish Date	09/30/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	02/21/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 46,975
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 46,975