



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

November, 2017

Project #	100098	
Project Name	Construct Batting Cage for Athletics	
Project Scope	Construct a 40' x 90' stone pad which will accept a double Batting Cage. Pad will include underdrain. Sleeves for Batting cage will be installed in pad during this project. Batting Cage installed by others.	
Project Phase	C3 - Construction	
Current Project Coordinator	Bob Lloyd	
Consultants	Appel Osborne Landscape Architecture	
Contractors	E-Z Paving Sealcoat Co LLC	
Project Update	Bob Lloyd 10/13/17 1. Construction complete 2. Final payment made 3. Moving to close-out stage	
Project Schedule	Project Start Date	05/30/2016
	Project Finish Date	08/20/2018
	Planning Start Date	05/30/2016
	Planning Finish Date	07/12/2016
	Design Start Date	05/30/2016
	Design Finish Date	07/08/2016
	Construction Start Date*	10/31/2016
	Construction Finish Date*	08/17/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$35,200
	Projected Costs	\$30,873
	Projected Budget Variance	\$4,327