



SUNY Oswego
Facilities Services
Monthly Project Update

November, 2016

Project #	100122
Project Name	Campus wide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Permanent locks still need to be installed in priority one rooms and are expected to be complete by the middle of December. Dwyer Architects and Watts Engineering walked through priority two and three rooms. Draft report has been received and is being reviewed; final report expected by the end of November. Once final report has been reviewed, work on priority two and three rooms can begin.
----------------	--

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 61,400
	Projected Costs	\$ 11,924
	Projected Budget Variance	\$ 49,476