



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

November, 2017

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C4 - Substantially Complete / Punchlist
---------------	---

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors	SUNY Oswego	

Project Update	Journal transfer to M&O has been completed. Project is complete and is closed.
----------------	--

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$66,400
	Projected Costs	\$26,037
	Projected Budget Variance	\$40,363