



SUNY Oswego Facilities Services Monthly Project Update

November, 2017

Project #	100143	
Project Name	Pedestrian Pathway Lighting Improvements	
Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.	
Project Phase	P2 - Studies	
Current Project Coordinator	Michael Lotito	
Consultants	O'Brien & Gere	
Contractors		
Project Update	<p>November 13, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Phase-I Design Review meeting held on 10/30/2017. Proceeding to final design w/ OB&G by the end of the year (Village to West Campus area). 2. Fee negotiation begun w/ M/E Engineering for Phase II; awaiting revised proposal. 3. Anticipate Phase-I design completion by December 2017, construction in Spring 2018. 4. Anticipate Phase-II design completion by March 2017, construction complete by December 2018. 	
Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	10/18/2019
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	01/23/2018
	Construction Start Date*	02/16/2018
	Construction Finish Date*	10/18/2019
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$813,000
	Projected Costs	\$21,105
	Projected Budget Variance	\$791,895