



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

November, 2017

Project #	1069-01	
Project Name	Campus Center - Arena Netting	
Project Scope	Removal of existing manual hoist system that raises and lowers the safety netting at each end of the Marano Campus Center Convocation Hall / Arena and replace it with a new, electrically actuated system.	
Project Phase	C2 - Contracted	
Current Project Coordinator	Bob Lloyd	
Consultants	Bivens & Associates Architects PLLC	
Contractors	PAC & Associates of Oswego Inc	
Project Update	Bob Lloyd 10/13/17  1. Construction Complete 2. Waiting for as-builts and O & M manuals	
Project Schedule	Project Start Date	01/01/2015
	Project Finish Date	10/15/2018
	Planning Start Date	01/01/2015
	Planning Finish Date	03/17/2015
	Design Start Date	08/18/2015
	Design Finish Date	02/16/2016
	Construction Start Date*	07/24/2017
	Construction Finish Date*	10/15/2018
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$137,835
	Projected Costs	\$88,349
	Projected Budget Variance	\$49,486