



SUNY Oswego Facilities Services Monthly Project Update

November, 2017

| | | |
|---|---|-----------------------|
| Project # | 1075-01 | |
| Project Name | Tyler Hall 1A - Drawing and Painting Rooms | |
| Project Scope | Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester. | |
| Project Phase | C3 - Construction | |
| Current Project Coordinator | Bob Lloyd | |
| Consultants | Architectural Resources | |
| Contractors | Bouley Associates | Knapp Electric, Inc. |
| Project Update | Bob Lloyd 11/13/17 1. Construction Complete 2. Ordering FFE items per SCMA schedule | |
| Project Schedule | Project Start Date | 12/22/2015 |
| | Project Finish Date | 07/27/2018 |
| | Planning Start Date | 12/22/2015 |
| | Planning Finish Date | 02/03/2016 |
| | Design Start Date | 02/01/2016 |
| | Design Finish Date | 08/08/2016 |
| | Construction Start Date* | 12/01/2016 |
| | Construction Finish Date* | 07/27/2018 |
| | Equipment Start Date | |
| *Construction Dates Include Warranty Period | | Equipment Finish Date |
| Project Costs | Projected Budget | \$907,891 |
| | Projected Costs | \$779,545 |
| | Projected Budget Variance | \$128,346 |