



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	100049
Project Name	Wilber Hall - Interior Demolition & Abatement

Project Scope	<p>Scope includes the removal of asbestos material and existing building elements that are no longer needed. Expansion of the existing sprinkler system into the one-story portion of the building will provide code-compliant coverage of those spaces.</p> <p>All work will be in preparation for SOE-III renovations.</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Adirondack Operations	IPD Engineering
Contractors	Massa Construction	Simplex Grinnell LP

Project Update	<p>Sprinkler Expansion – Simplex Grinnell is in the process of completing their work.</p> <p>Demolition and Abatement - The DOL (Department of Labor) has lifted the stop work notice for both the 2nd & 3rd levels. The abatement subcontractor Bonzel is continuing with the removal of plaster over spray on the 3rd level and the removal of spray on fire proofing on the 2nd level.</p>
----------------	---

Project Schedule	Project Start Date	06/06/2014
	Project Finish Date	02/26/2018
	Planning Start Date	06/06/2014
	Planning Finish Date	07/21/2014
	Design Start Date	03/06/2015
	Design Finish Date	10/02/2015
	Construction Start Date*	05/02/2016
	Construction Finish Date*	02/26/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 985,750
	Projected Costs	\$ 789,384
	Projected Budget Variance	\$ 196,366