



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

| | |
|--------------|--|
| Project # | 100052 |
| Project Name | Campus Center - Continuing Ed - Furniture for 151A |

| | |
|---------------|--|
| Project Scope | |
|---------------|--|

| | |
|---------------|---------------|
| Project Phase | D4 - Des. Dev |
|---------------|---------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Tedra Marshall |
|-----------------------------|----------------|

| | |
|-------------|--|
| Consultants | |
|-------------|--|

| | |
|-------------|--|
| Contractors | |
|-------------|--|

| | |
|----------------|---|
| Project Update | Hi Mark, This is a test to see how you are notify about adding your monthly update to your project. Thanks Meghan |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 08/19/2014 |
| | Project Finish Date | 05/13/2016 |
| | Planning Start Date | 08/19/2014 |
| | Planning Finish Date | 10/01/2014 |
| | Design Start Date | 10/12/2014 |
| | Design Finish Date | 04/17/2015 |
| | Construction Start Date* | 03/20/2015 |
| | Construction Finish Date* | 05/12/2016 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$ 50,675 |
| | Projected Costs | \$ 51,058 |
| | Projected Budget Variance | \$ (383) |