



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

Project #	100058
Project Name	FFE Study Laker Hall/Athletics

Project Scope	Review of existing furniture in the staff offices throughout the building Design and order new furniture for all the office in need of it to match the existing
---------------	---

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	7-5-17 - TLM - Replacing chairs under warranty. New chairs to delivery by August 1, 2017
----------------	--

Project Schedule	Project Start Date	05/04/2015
	Project Finish Date	07/23/2019
	Planning Start Date	05/04/2015
	Planning Finish Date	06/30/2015
	Design Start Date	06/08/2015
	Design Finish Date	07/11/2015
	Construction Start Date*	08/03/2015
	Construction Finish Date*	07/23/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$105,000
	Projected Costs	\$ 98,315
	Projected Budget Variance	\$ 6,685