



SUNY Oswego  
Facilities Services  
Monthly Project Update

October, 2016

Project #	100060
Project Name	Mackin Hall - Rehab for ecEnglish

Project Scope	<p>2016 - Bid out of A/C. Installation to be complete by July 31st, 2016. 2014 - Build out of new classroom and office spaces within existing rooms in Mackin Hall.</p> <p>Project includes: Building of partitions, finishing/painting, air conditioning, drop ceilings, electrical, &amp; door hardware.</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants		
Contractors	PAC & Associates of Oswego Inc.	Trane US Inc.

Project Update	Trane's subcontractor Patrica Electric is tentatively schedule to work on remaining punch list items next week (week of 10/17.)
----------------	---

Project Schedule	Project Start Date	10/01/2014
	Project Finish Date	08/25/2017
	Planning Start Date	10/01/2014
	Planning Finish Date	10/23/2014
	Design Start Date	12/08/2014
	Design Finish Date	02/03/2015
	Construction Start Date*	03/01/2015
	Construction Finish Date*	08/02/2016
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 183,850
	Projected Costs	\$ 177,738
	Projected Budget Variance	\$ 6,112