



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	100073
Project Name	Repair and Replace Vehicular and Pedestrian Surfaces

Project Scope	The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	Foit Albert Associates	
Contractors	E-Z Paving Sealcoat Co LLC	

Project Update	<p>Remaining work includes: Punch list items such as misc. top soil and lawn growth. These are currently being worked on. Relocation of the Onondaga County drain sewer pipe along Mollison Street is being worked on. Restoration of the site is yet to be completed. Sidewalk at the north end of Mollison Street. Scheduled for 10/14/16, depending on weather. Refurbishing of the enclosure at the electrical equipment located in parking lot #7.</p> <p>Anticipate completion is October 28th.</p>
----------------	---

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	09/26/2017
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/25/2015
	Construction Start Date*	04/01/2016
	Construction Finish Date*	10/28/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 3,149,550
	Projected Costs	\$ 2,722,336
	Projected Budget Variance	\$ 427,215