



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	100096
Project Name	Penfield Library Computer Lab for CTS

Project Scope	<p>Replace the central computer stations (total of 24 seats) with new computer tables and chairs allowing for better ergonomics and additional work space at each station.</p> <p>Replace the perimeter tables and chairs to match and/or coordinate.</p> <p>Replace carpet and wall base with new carpet tiles, current carpet is duct taped at the seams.</p> <p>Patch and paint all wall surfaces to freshen and / or modernize the overall look of the space.</p>
---------------	---

Project Phase	
---------------	--

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	SUNY Oswego	

Project Update	<p>Tedra Marshall 10-13-17 -</p> <p>Remaining furniture to arrive on campus Wednesday November 23, 2016. Furniture vendor will pull all existing tables out from the wall with the computer still attached (CTS will un plug the units from the wall). Furniture vendor will then build the new tables and set in place.</p> <p>CTS will move the computer to the new tables. R. Mark Cole and Faith Neil have been made aware that these tables are now available and I have asked them to put them on the campus list serve now, in hopes of only having to move them once. 20 of the existing chairs will be moved to the Lanigan Room 25 project. The remaining if not damaged will go out on the list serve.</p>
----------------	---

Project Schedule	Project Start Date	06/23/2015
	Project Finish Date	09/18/2017
	Planning Start Date	06/23/2015
	Planning Finish Date	09/18/2015
	Design Start Date	06/23/2015
	Design Finish Date	07/20/2015
	Construction Start Date*	05/29/2016
	Construction Finish Date*	09/18/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 75,110
	Projected Costs	\$ 52,402
	Projected Budget Variance	\$ 22,708