



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

October, 2016

Project #	100100
Project Name	Marano Campus Center - Rehab Copy Center

Project Scope	<p>Constructing 4 new private offices in the existing space using steel studs and sheet rock.</p> <p>Reworking electrical, data, ceiling, lights, life safety, and mechanical systems to meet the needs of the new space.</p> <p>New flooring (carpet) and paint to match the existing theme of the building.</p> <p>Removal of existing security gates and adding an entrance similar to the other suites in the building</p> <p>New furniture throughout</p>
---------------	--

Project Phase	D5 - Construction Documents
---------------	-----------------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>10-10-16 Tedra Marshall - Punch List</p> <p>Outlet colors need to be changed</p> <p>Door on room 146D needs to be install</p> <p>Coat hook for room 146D</p> <p>Chair will be delivered this week</p>
----------------	--

Project Schedule	Project Start Date	08/11/2015
	Project Finish Date	12/06/2017
	Planning Start Date	08/11/2015
	Planning Finish Date	09/04/2015
	Design Start Date	09/17/2015
	Design Finish Date	07/22/2016
	Construction Start Date*	08/02/2016
	Construction Finish Date*	12/05/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 104,000
	Projected Costs	\$ 49,076
	Projected Budget Variance	\$ 54,924