



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	100114
Project Name	Exterior Wayfinding Signage Ph II

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Joe Messmer
-----------------------------	-------------

Consultants		
Contractors		

Project Update	Project drawings and specifications completed and final bid package being processed. Anticipate bidding to start end October, 2016.
----------------	--

Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	01/03/2018
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	11/01/2016
	Construction Finish Date*	01/03/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 81,404
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 81,404