



SUNY Oswego Facilities Services Monthly Project Update

October, 2018

Project #	100119	
Project Name	Culkin Hall: Elevator Upgrades	
Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.	
Project Phase	D5 - Construction Documents	
Current Project Coordinator	Bob Lloyd	
Consultants	Dwyer Architectural LLC	Delta Engineers
Contractors		
Project Update	Bob Lloyd 9/18/18 1. 60% submission documents reviewed. Consultant working on 100% documents. Anticipate bidding mid-end of November.	
Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	12/08/2020
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	08/10/2017
	Design Finish Date	09/27/2018
	Construction Start Date*	11/13/2018
	Construction Finish Date*	12/08/2020
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$805,404
	Projected Costs	\$109,900
	Projected Budget Variance	\$695,504