



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

| | |
|--------------|-----------------------------|
| Project # | 100122 |
| Project Name | Campus wide Lactation Rooms |

| | |
|---------------|---|
| Project Scope | Design and construct lactation rooms in all academic and residential buildings on campus. |
|---------------|---|

| | |
|---------------|-------------------------|
| Project Phase | D4 - Design Development |
|---------------|-------------------------|

| | |
|-----------------------------|-------------|
| Current Project Coordinator | Linda Paris |
|-----------------------------|-------------|

| | | |
|-------------|-------------------------|--|
| Consultants | Dwyer Architectural LLC | |
| Contractors | | |

| | |
|----------------|--|
| Project Update | Permanent signage and locks still need to be installed in Shineman, Rich, and Hewitt and are expected to be complete by the beginning of November. Mackin and Sheldon lactation rooms have been cleared out and work has begun. Penfield has been cleared. MCC, Lakeside, and Seneca has begun clearing the rooms. Dwyer Architects and Watts Engineering will be on campus on Tuesday, October 18 to do a walk through. |
|----------------|--|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 01/26/2016 |
| | Project Finish Date | 03/12/2018 |
| | Planning Start Date | 01/26/2016 |
| | Planning Finish Date | 05/16/2016 |
| | Design Start Date | 10/18/2016 |
| | Design Finish Date | 12/26/2016 |
| | Construction Start Date* | 08/01/2016 |
| | Construction Finish Date* | 03/12/2018 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$ 61,400 |
| | Projected Costs | \$ 10,961 |
| | Projected Budget Variance | \$ 50,439 |