



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

| | |
|--------------|--|
| Project # | 100126 |
| Project Name | Penfield Library - Construct Collaborative Classroom |

| | |
|---------------|---|
| Project Scope | <p>Create classroom similar to Park Hall 213.</p> <ul style="list-style-type: none"> - add drop ceiling with bi level LED lights - add two projects and screens communicating back to a central podium- repurpose carpet from Wilber Hall and paint walls |
|---------------|---|

| | |
|---------------|-------------------|
| Project Phase | C3 - Construction |
|---------------|-------------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Tedra Marshall |
|-----------------------------|----------------|

| | | |
|-------------|--------------------------|--|
| Consultants | SUNY Oswego | |
| Contractors | Rowlee Construction Inc. | |

| | |
|----------------|--|
| Project Update | 8-30-17 -TLM - punch list item remaining. Room is active and in use. |
|----------------|--|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 05/24/2016 |
| | Project Finish Date | 09/26/2018 |
| | Planning Start Date | 05/24/2016 |
| | Planning Finish Date | 06/21/2016 |
| | Design Start Date | 02/21/2017 |
| | Design Finish Date | 05/26/2017 |
| | Construction Start Date* | 02/27/2017 |
| | Construction Finish Date* | 08/03/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|----------|
| Project Costs | Projected Budget | \$54,000 |
| | Projected Costs | \$20,901 |
| | Projected Budget Variance | \$33,099 |