



SUNY Oswego Facilities Services Monthly Project Update

October, 2017

Project #	100142
Project Name	Sheldon Hall Upgrades to Loading Dock M10510

Project Scope	
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Becky Kempney
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors	WD Malone Trucking & Excavating Inc.	

Project Update	09282017 Job complete waiting for pay app.
----------------	--

Project Schedule	Project Start Date	02/01/2017
	Project Finish Date	11/09/2017
	Planning Start Date	02/01/2017
	Planning Finish Date	06/01/2017
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	08/03/2017
	Construction Finish Date*	11/09/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$44,000
	Projected Costs	\$43,250
	Projected Budget Variance	\$ 750