



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

October, 2017

Project #	100143
Project Name	Pedestrian Pathway Lighting Improvements

Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.
---------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>September 13, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. Phase-I Schematic/Design Manual submission due 9/14/2017 (\$19,900 by OB&amp;G/LDI. Will address the immediate area of concern near the Village &amp; West Campus.</li> <li>2. Design Consultant Selection Interviews for Phase-II completed and submitted; will enter fee negotiation upon AVP Approval.</li> <li>3. Anticipate Phase-I design completion by November 2017, construction in spring 2018.</li> <li>4. Anticipate Phase-II design completion by February 2017, construction completed by December 2018.</li> </ol>
----------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	10/18/2019
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	01/30/2018
	Construction Start Date*	02/16/2018
	Construction Finish Date*	10/18/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$813,000
	Projected Costs	\$ 21,105
	Projected Budget Variance	\$791,895