



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

October, 2018

Project #	100143	
Project Name	Pedestrian Pathway Lighting Improvements	
Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.	
Project Phase	C1 - Bid	
Current Project Coordinator	Tim O'Hara	
Consultants	O'Brien & Gere	
Contractors		
Project Update	<p>April 9, 2018 (M. Lotito)</p> <p>1. Phase-I Bids received on 3/26; E-Z Paving is apparent low. Will move to construction upon approval. Anticipate construction completion by September 2018.</p> <p>2. Phase-II field work completed by M/E Engineering completed in March. Anticipate design completion by June 2018, construction complete by June, 2019.</p>	
Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	09/11/2020
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	05/01/2018
	Construction Start Date*	06/29/2018
	Construction Finish Date*	09/11/2020
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$828,000
	Projected Costs	\$188,258
	Projected Budget Variance	\$639,742