



SUNY Oswego
Facilities Services
Monthly Project Update

October, 2016

Project #	1024-4
Project Name	Tyler Hall - Improvements to Sheldon Ballroom

Project Scope	<p>Sheldon Ballroom - Build a new soffit to house the projector, replace carpeting, patch/paint new soffit/existing walls, replace lighting controls, add stage lights, replace moving speakers with wall mounted speakers, and add ADA hearing loop.</p> <p>Sheldon 2nd Level Lobby/Corridor - Remove existing hard walls not original to the building, rework sprinkler, patch/paint existing walls, and replace carpeting.</p>
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Karis Wiggins Designs	
Contractors	The Effect Group, Inc.	Rice Painting

Project Update	Gathering quotes for January install of sound dampening panels in Sheldon Ballroom.
----------------	---

Project Schedule	Project Start Date	10/27/2014
	Project Finish Date	03/05/2018
	Planning Start Date	10/27/2014
	Planning Finish Date	12/09/2014
	Design Start Date	07/27/2015
	Design Finish Date	11/06/2015
	Construction Start Date*	12/28/2015
	Construction Finish Date*	03/05/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 215,300
	Projected Costs	\$ 161,375
	Projected Budget Variance	\$ 53,926