

SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Tedra Marshall

Project #	100013	
Project Name	Renovate Penfield First Floor Lobby and Reference Room	

Project Scope	Reference Room: Replace carpet, ceiling tiles, and light fixtures with new. Patch and Paint all wall surfaces including columns. Sand down and paint the existing stack shelving to look like new. Build partition walls to separate the new writing center space to include one semiprivate office. Update and add locations for electrical and data services to support the modern technologies for both the library and writing center. Purchase new furniture for the writing center. Lobby Area: Repair and refinish terrazzo flooring. Replace ceiling tiles and light fixtures with new. Patch and paint all wall surfaces including columns. Add four custom millwork desk units to support the following library functions: Circulation desk, research desk, computer lab assistant (CLA), and writing center personal all located throughout the lobby area.

Project Phase	C5 - In Closeout	

Current Project Coordinator

 Consultants
 SUNY Oswego

 Contractors
 PAC & Associates of Oswego Inc.
 Knapp Electric, Inc.

Project Update	6-14-17 TLM - working on closeout documentation

	Project Start Date	08/26/2013
Project Schedule	Project Finish Date	06/16/2017
	Planning Start Date	08/26/2013
	Planning Finish Date	10/08/2013
	Design Start Date	08/26/2013
	Design Finish Date	08/26/2013
	Construction Start Date*	10/01/2015
	Construction Finish Date*	03/17/2017
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	

Project Costs	Projected Budget	\$606,000
	Projected Costs	\$497,487
	Projected Budget Variance	\$108,513