



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100054
Project Name	SUNY 20/20 Wireless Research Lab

Project Scope	
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants	Brian Manthey Architect	
Contractors	PAC & Associates of Oswego Inc	

Project Update	
----------------	--

Project Schedule	Project Start Date	08/19/2014
	Project Finish Date	11/21/2016
	Planning Start Date	08/19/2014
	Planning Finish Date	10/01/2014
	Design Start Date	05/19/2015
	Design Finish Date	07/26/2016
	Construction Start Date*	10/24/2014
	Construction Finish Date*	11/18/2016
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 3,239,751
	Projected Costs	\$ 2,985,536
	Projected Budget Variance	\$ 254,215