



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

September, 2016

Project #	100073
Project Name	Repair and Replace Vehicular and Pedestrian Surfaces

Project Scope	The project will include reconstruction of asphalt roadways and parking lot #7, replacement of pedestrian surfaces with cast-in-place Concrete and concrete pavers, improvement to storm water drainage and replacement of street lights. This work will take place on campus owned roads located south of State route 104.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants	Foit Albert Associates	
Contractors	E-Z Paving Sealcoat Co LLC	

Project Update	<p>All paving has been completed. All roads and parking lots are open as of 8/26.</p> <p>Remaining work includes: Punch list items such as misc. top soil and lawn growth. Relocation of the Onondaga County drain sewer pipe along Mollison Street. Sidewalk at the north end of Mollison Street. Installation of two street lights at the north end of Mollison Street.</p> <p>Note that the remaining work associated with the county drain sewer, the sidewalk and the street lights stated on 9/19/2016. It will take approximately 2-3 weeks to complete this portion of work.</p>
----------------	--

Project Schedule	Project Start Date	12/05/2014
	Project Finish Date	09/26/2017
	Planning Start Date	12/05/2014
	Planning Finish Date	01/19/2015
	Design Start Date	09/04/2015
	Design Finish Date	11/25/2015
	Construction Start Date*	04/01/2016
	Construction Finish Date*	10/14/2016
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 3,149,551
	Projected Costs	\$ 2,697,072
	Projected Budget Variance	\$ 452,479