



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100085
Project Name	Campus wide - Sub meter Installations

Project Scope	<p>A direct requirement of Executive order-88 states that all energy used in a building that is 100,000 gsf or more must be metered. This project provides for the specification of adequate metering equipment and applicable installation details to accomplish the goal of the Executive Order and increase the ability to control the campus wide steam system.</p> <p>Buildings within the scope include Penfield, Lanigan, Cayuga, Sheldon, Funnelle, Hart, Hewitt, Oneida and Onondaga (MJL, 2016.05.12)</p>
---------------	---

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>September 19, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> Design documents due on 9/20/2016. Bidding planned for November 2016; Construction in summer of 2017.
----------------	--

Project Schedule	Project Start Date	07/01/2015
	Project Finish Date	07/16/2018
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	08/26/2015
	Design Finish Date	11/11/2016
	Construction Start Date*	04/10/2017
	Construction Finish Date*	07/16/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 158,000
---------------	------------------	------------

	Projected Costs	\$ 19,950
	Projected Budget Variance	\$ 138,050