



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100088
Project Name	Campus-wide Lighting Improvement for CM/Energy. Con.

Project Scope	<p>Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new, LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and The Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC MCC Convocation Center/Arena. (MJL, 016.05.12)</p>
---------------	---

Project Phase	D4 - Des. Dev
---------------	---------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>September 19, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Updated estimate and design for Laker Hall due week of 9/20/2016. 2. Division of work to be installed by campus personnel vs. contractor to be determined. 3. In-house installation to start in December 2016. 4. Bidding/contract install work to be done over summer of 2017.
----------------	---

	Project Start Date	09/28/2015
	Project Finish Date	07/23/2018
	Planning Start Date	09/28/2015

Project Schedule	Planning Finish Date	09/28/2015
	Design Start Date	09/28/2015
	Design Finish Date	09/20/2016
	Construction Start Date*	12/16/2016
	Construction Finish Date*	08/03/2017
	Equipment Start Date	09/28/2015
	Equipment Finish Date	09/28/2015
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$ 305,000
	Projected Costs	\$ 19,938
	Projected Budget Variance	\$ 285,062