



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100092
Project Name	Hewitt Union - Rehab Rooms 232 & 233 for Aux. Services

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>After meeting with Josh McKeown yesterday the scope of this project has changed yet again. Now that his department is responsible for the funding, he would like to narrow down the scope and cost. This PIR is for room 102 Sheldon and other furniture needs for the remaining OIEP areas. However now he would like to do a simple renovation of rooms 101 and 102 with gutting the bathrooms but keeping the existing walls. I feel at this time the scope change is significant and I will review with Mary and Jason for direction on 927-16</p>
----------------	---

Project Schedule	Project Start Date	03/24/2015
	Project Finish Date	09/07/2020
	Planning Start Date	03/24/2015
	Planning Finish Date	09/07/2020
	Design Start Date	03/24/2015
	Design Finish Date	09/30/2016
	Construction Start Date*	10/03/2016
	Construction Finish Date*	02/14/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$46,975
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 46,975