

SUNY Oswego Facilities Services Monthly Project Update

September, 2016

Project #	100093	
Project Name	Program Study Intercollegiate Athletics	
Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.	
Project Phase	P2 - Studies	
Current Project Coordinator	Linda Paris	
Consultants	JMZ Architects and Planners P.C.	
Contractors		
Project Update	call between JMZ, SUCF, and Oswego was held on 9/2. JMZ will come up with another test fit based off of comments received from Oswego. Major issue with test fits was the lack of windows (direct sunlight) in the offices on the second floor of Laker. Expected new test fit submission by mid-September.	
	Project Start Date	03/17/2014
	Project Finish Date	
	Planning Start Date	
Project Schedule	Planning Finish Date	
	Design Start Date	
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date Equipment Finish Date	
*Construction Dates Include Warranty Period	Equipment i mish bate	
Project Costs	Projected Budget	\$ 113,795
	Projected Costs	· · · · · · · · · · · · · · · · · · ·
	Projected Budget Variance	\$ 112,896