



SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100104
Project Name	Downtown: OBCR Relocation

Project Scope	Renovate space downtown to support Office of Business and Community Relations
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Jason Mirisolloff
-----------------------------	-------------------

Consultants	Dwyer Architectural LLC	
Contractors	Rowlee Construction Inc.	

Project Update	JLM 9/12/2017 Exterior signage for 34 Bridge Street and 121 East First Street are scheduled to be installed on 9/12/2017.
----------------	---

Project Schedule	Project Start Date	02/15/2016
	Project Finish Date	07/12/2019
	Planning Start Date	02/15/2016
	Planning Finish Date	03/30/2016
	Design Start Date	02/16/2016
	Design Finish Date	07/11/2016
	Construction Start Date*	08/02/2016
	Construction Finish Date*	07/12/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$102,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$102,000