



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100112
Project Name	Campus Wide: Installation of CO detectors

Project Scope	It is estimated 130 Carbon Monoxide detectors will need to be installed. Additionally, approximately 22 Fire Panels will need to be upgraded to communicate with the new devices and all 38 Fire Panels will need reprogramming. Upon completion, a 10% acceptance test of all building devices will be required.
---------------	---

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Kevin Knopp
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	C&S Engineers Inc.
Contractors	Simplex Grinnell LP	

Project Update	<p>Sept. 8, 2017 (Knopp)</p> <ol style="list-style-type: none"> 1. Simplex received submittal approval 9/5/17. 2. SUNY Oswego received delivery of CO detectors, panels and hardware on 9/8/17. 3. Project kickoff meeting on 9/11/17 @ 8:30am with SUNY Oswego, Simplex, Knapp Electric
----------------	---

Project Schedule	Project Start Date	11/01/2015
	Project Finish Date	12/18/2018
	Planning Start Date	11/01/2015
	Planning Finish Date	12/15/2015
	Design Start Date	09/01/2016
	Design Finish Date	03/16/2017
	Construction Start Date*	05/09/2017
	Construction Finish Date*	10/30/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$757,000
	Projected Costs	\$689,015
	Projected Budget Variance	\$ 67,985