



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100115
Project Name	Commissary - Rehab Cold Storage

Project Scope	<p>Existing coolers and freezers have exceeded their useful life and cost about \$150k/yr. to maintain. This project will provide for the removal and abatement of existing equipment and installation of new units as determined by programming and operations of the facility.</p> <p>Key goals of the project include increased energy efficiency, decreased load-in times to take deliveries into cooled spaces by the pallet load and reduced ongoing maintenance costs.</p>
---------------	---

Project Phase	D2 -Concept
---------------	-------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>September 19, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Kick-off meeting held with design team to conduct program study. 2. Initial floor plan options received 9/19/2016. 3. Additional funding may be needed to perform further haz-mat testing; TBD by design team week of 9/19/2016. 4. Program study report with floor plan options and cost estimate due October 12, 2016.
----------------	--

Project Schedule	Project Start Date	03/11/2016
	Project Finish Date	11/27/2019
	Planning Start Date	03/11/2016
	Planning Finish Date	04/25/2016
	Design Start Date	06/22/2016
	Design Finish Date	06/14/2017
	Construction Start Date*	04/18/2018
	Construction Finish Date*	11/27/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 558,500
	Projected Costs	\$ 14,260
	Projected Budget Variance	\$ 544,240