



SUNY Oswego
Facilities Services
Monthly Project Update

September, 2016

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	D2 -Concept
---------------	-------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Room clearing has begun for Rich Hall and Shineman Center. A temporary lactation room has been setup in Mackin Hall for current needs. Rich Hall, Hewitt Union, Shineman Center, Mackin Hall, Sheldon Hall, The Village, and Waterbury Hall are the first priority for lactation rooms.
----------------	---

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	03/22/2016
	Design Finish Date	09/08/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 61,400
	Projected Costs	\$ 8,998
	Projected Budget Variance	\$ 52,402