



SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100132
Project Name	Rehab Permaculture Garden

Project Scope	Re-establish the South quadrant as Permaculture/Climate Change garden to demonstrate complimentary planting techniques and the impact of climate change on native species.
---------------	--

Project Phase	D5 - Construction Documents
---------------	-----------------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Laura Shaddak, Landscape Designer	
Contractors		

Project Update	<p>September 13, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Landscape Architect Laura Shaddack has completed a design to rehab of the South Quadrant of the Permaculture Garden and sod/seed the remaining three quadrants. 2. Sent plans for AVP/Admin approval 2/6/2017. 3. Presented to Campus Concepts Committee in March, CEAC committee on 4/12/2017. Will proceed upon approval/advisement. 4. Current budget does not include the topsoil and sod/seed work associated with the three quadrants to be returned to lawn area.
----------------	--

Project Schedule	Project Start Date	08/02/2016
	Project Finish Date	11/26/2018
	Planning Start Date	08/02/2016
	Planning Finish Date	09/14/2016
	Design Start Date	01/03/2017
	Design Finish Date	07/18/2017
	Construction Start Date*	08/21/2017
	Construction Finish Date*	11/26/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$45,000
	Projected Costs	\$ 1,350
	Projected Budget Variance	\$43,650