



## SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100142
Project Name	Sheldon Hall Upgrades to Loading Dock M10510

Project Scope	
---------------	--

Project Phase	D6 - Pre-Bid
---------------	--------------

Current Project Coordinator	Becky Kempney
-----------------------------	---------------

Consultants	SUNY Oswego	
Contractors	WD Malone Trucking & Excavating Inc.	

Project Update	Becky Kempney, SUNY Oswego, 08.25.2017 RFK 08252017 Project started 8/18/17. Becky Kempney, SUNY Oswego, 08.11.2017 08112017 RFK TCR Release Completed; Planning for Fall around events and other ongoing projects.
----------------	--

Project Schedule	Project Start Date	02/01/2017
	Project Finish Date	02/14/2018
	Planning Start Date	02/01/2017
	Planning Finish Date	06/01/2017
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	08/03/2017
	Construction Finish Date*	02/14/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$44,000
	Projected Costs	\$43,250
	Projected Budget Variance	\$ 750