



SUNY Oswego Facilities Services Monthly Project Update

September, 2017

Project #	100143
Project Name	Pedestrian Pathway Lighting Improvements

Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.
---------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>September 13, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Phase-I Schematic/Design Manual submission due 9/14/2017 (\$19,900 by OB&G/LDI. Will address the immediate area of concern near the Village & West Campus. 2. Design Consultant Selection Interviews for Phase-II completed and submitted; will enter fee negotiation upon AVP Approval. 3. Anticipate Phase-I design completion by November 2017, construction in Spring 2018. 4. Anticipate Phase-II design completion by February 2017, construction complete by December 2018.
----------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	10/18/2019
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	01/30/2018
	Construction Start Date*	02/16/2018
	Construction Finish Date*	10/18/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$813,000
	Projected Costs	\$ 21,105
	Projected Budget Variance	\$791,895